

Village of Fanklin road projects Phase 1

Street	Sheet Number	Removal Type	Leveling Tons	Wearing Tons	Removal syds	Groups
Gardenway Rd	7	Cold Milling HMA Surface 4"	363.00	363.00	2,930.00	Group 1
Apple Tree Lane	7	Cold Milling HMA Surface 2"	0.00	339.00	2,740.00	Group 1
Colony Hill Dr	8	Cold Milling HMA Surface 4"	363.00	363.00	2,201.00	Group 1
Ovid Ct	8	Pavement Removal	198.00	158.00	1,281.00	Group 1
Willowgreen Ct and Scenic Lane	9	Cold Milling HMA Surface 2"	0.00	512.00	4,136.00	Group 1
Drummond Ct	12	Cold Milling HMA Surface 2"	0.00	337.00	3,049.00	Group 1
Wellington Rd	13	Cold Milling HMA Surface 4"	309.00	309.00	2,501.00	Group 1
Willowgreen Dr	13	Cold Milling HMA Surface 2"	0.00	169.00	1,367.00	Group 1
Wellington Rd	14	Cold Milling HMA Surface 4"	346.00	346.00	2,795.00	Group 1
Ivring Rd	14	Cold Milling HMA Surface 2"	207.00	0.00	1,673.00	Group 1
Carol Dr	15	Cold Milling HMA Surface 2"	0.00	139.00	1,124.00	Group 1
Ivring Rd	15	Pavement Removal	312.00	250.00	2,017.00	Group 1
Wellington Rd	16	Cold Milling HMA Surface 4"	317.00	317.00	2,564.00	Group 1
Carol Dr	16	Cold Milling HMA Surface 2"	0.00	223.00	1,802.00	Group 1
Normandy Rd	17	Cold Milling HMA Surface 2"	0.00	478.00	3,866.00	Group 1
Normandy Rd	17	HMA Pulverize	40.00	32.00	256.00	Group 1
Captains Lane	18	HMA Pulverize	784.00	627.00	5,068.00	Group 1
Brandingham Rd	18	Cold Milling HMA Surface 2"	0.00	37.00	296.00	Group 1
Brandingham Rd	19	Cold Milling HMA Surface 2"	0.00	289.00	2,334.00	Group 1
Vincennies Ave	19	Cold Milling HMA Surface 4"	192.00	192.00	1,550.00	Group 1
Franklin and Evelyn Ct	20	HMA Pulverize	515.00	412.00	3,332.00	Group 1
Wellington Rd	21	Cold Milling HMA Surface 4"	103.00	103.00	833.00	Group 1
Carol Ave	21	Cold Milling HMA Surface 2"	0.00	212.00	1,711.00	Group 1
Bowden and German mill St	22	Pavement Removal	446.00	357.00	2,884.00	Group 1
Kelvin and Carol St	22	Cold Milling HMA Surface 2"	0.00	261.00	2,106.00	Group 1
Romany Way	23	Pavement Removal	173.00	139.00	1,121.00	Group 1
Bowden Lane	23	Cold Milling HMA Surface 4"	322.00	322.00	2,601.00	Group 1
Meadowdale St	24	Pavement Removal	306.00	245.00	1,978.00	Group 1
Total			5,296.00	7,531.00	62,116.00	-

Village of Fanklin road projects Phase 1

Street	Sheet Number	Removal Type	Leveling Tons	Wearing Tons	Removal syds	Groups
Scenic Highway	10	Cold Milling HMA Surface 4"	712.00	712.00	5,752.00	Group 2
Scenic Highway	11	Cold Milling HMA Surface 4"	593.00	593.00	4,789.00	Group 2
Wellington Rd	25	Pavement Removal	511.00	409.00	3,305.00	Group 2
Fairgroove Ave	26	Cold Milling HMA Surface 2"	0.00	102.00	823.00	Group 2
Wellington Rd	26	Pavement Removal	417.00	334.00	2,698.00	Group 2
Crestwood Dr	26	Cold Milling HMA Surface 4"	194.00	194.00	1,570.00	Group 2
Wellington Rd	27	Pavement Removal	427.00	342.00	2,760.00	Group 2
Charles Lane	27	Cold Milling HMA Surface 2"	0.00	192.00	1,553.00	Group 2
Crestwood Dr	28	Cold Milling HMA Surface 4"	283.00	283.00	2,285.00	Group 2
Willowgreen Dr	29	Cold Milling HMA Surface 2"	0.00	599.00	4,844.00	Group 2
Willowgreen and Lela Lane	30	HMA Pulverize				Group 2
Woodlore Rd and Willowgreen	30	Cold Milling HMA Surface 2"				Group 2
Woodlore Rd	31	HMA Pulverize	603.00	482.00	3,895.00	Group 2
Brandingham Rd	32	Cold Milling HMA Surface 2"	0.00	187.00	1,513.00	Group 2
Baffin Rd	33	Cold Milling HMA Surface 2"	0.00	260.00	2,100.00	Group 2
Woodside to Service Dr	34	Cold Milling HMA Surface 2"	0.00	223.00	1,801.00	Group 2
Woodside Dr	34	Cold Milling HMA Surface 4"	188.00	188.00	1,517.00	Group 2
Crestwood Dr	35	Cold Milling HMA Surface 2"	0.00	118.00	955.00	Group 2
Crestwood Dr	35	Cold Milling HMA Surface 4"	463.00	463.00	3,740.00	Group 2
Service Dr	36	HMA Pulverize	258.00	206.00	1,665.00	Group 2
Ramble Rd	37	HMA Pulverize	328.00	263.00	2,122.00	Group 2
Old Trail Ct and Mckiney Dr	38	HMA Pulverize	336.00	269.00	2,170.00	Group 2
Total			5,313.00	6,419.00	51,857.00	-

Village of Franklin road projects Phase 1

Street	Sheet Number	Removal Type	Leveling Tons	Wearing Tons	Removal syds	Groups
Franklin Oaks Trail and Woodcrest Ct	39	HMA Pulverize	331.00	264.00	2,137.00	Group 3
Rosmond Dr to Ct	40	Cold Milling HMA Surface 2"	0.00	410.00	3,315.00	Group 3
Rosmond Dr	40	Pavement Removal	114.00	91.00	736.00	Group 3
Rosmond Ct	41	Cold Milling HMA Surface 2"	0.00	141.00	1,141.00	Group 3
Woodside Ct	41	HMA Pulverize	276.00	221.00	1,787.00	Group 3
Woodside Dr	42	HMA Pulverize	879.00	703.00	5,680.00	Group 3
Woodside Dr	43	HMA Pulverize	365.00	292.00	2,361.00	Group 3
Kincardine Rd	43	Cold Milling HMA Surface 2"	0.00	239.00	1,930.00	Group 3
Greenbriar Rd	44	Cold Milling HMA Surface 2"	0.00	335.00	2,707.00	Group 3
Total			1,965.00	2,696.00	21,794.00	-

Village of Fanklin road projects Phase 2

Street	Sheet Number	Removal Type	Leveling Tons	Wearing Tons	Removal Qty (syds)	Groups
Devon Lane	73	Cold Milling HMA Surface 4"	79.00	79.00	642.00	Group 3
Greenbriar Rd	73	Cold Milling HMA Surface 2"	0.00	284.00	2,294.00	Group 3
Greenbriar Rd	74	HMA Pulverize	96.00	77.00	621.00	Group 3
Greenbriar Rd	74	Cold Milling HMA Surface 2"	0.00	357.00	2,888.00	Group 3
Stonegate Dr	75	Cold Milling HMA Surface 4"	622.00	622.00	5,030.00	Group 3
Total			797.00	1,419.00	11,475.00	

Village of Fanklin road projects Phase 2

Street	Sheet Number	Removal Type	Leveling Tons	Wearing Tons	Removal Qty (syds)	Groups
Dennison Rd	45	Cold Milling HMA Surface 2"	0.00	261.00	2,110.00	Group 4
Whatley and Dennison Rd	45	HMA Pulverize	287.00	230.00	1,859.00	Group 4
Whatley Rd and Redfern St	46	HMA Pulverize	461.00	369.00	2,980.00	Group 4
Whatley Rd	46	Cold Milling HMA Surface 4"	54.00	54.00	436.00	Group 4
Whatley Rd	47	Cold Milling HMA Surface 4"	87.00	87.00	701.00	Group 4
Romsey Dr	47	HMA Pulverize	347.00	277.00	2,242.00	Group 4
Romsey Dr and Wing Lake Rd	48	HMA Pulverize	518.00	415.00	3,351.00	Group 4
Wing Lake Rd	48	Cold Milling HMA Surface 4"	90.00	90.00	730.00	Group 4
Wing Lake Rd	49	Cold Milling HMA Surface 4"	270.00	270.00	2,184.00	Group 4
Susanne Dr	49	Cold Milling HMA Surface 2"	0.00	123.00	993.00	Group 4
Susanne Dr	50	Cold Milling HMA Surface 2"				Group 4
Susanne Dr	50	HMA Pulverize				Group 4
River Dr	50	Cold Milling HMA Surface 2"				Group 4
River Dr	50	HMA Pulverize				Group 4
River to Romsey Rd	51	Cold Milling HMA Surface 2"	0.00	156.00	1,261.00	Group 4
River Dr	51	HMA Pulverize	398.00	319.00	2,576.00	Group 4
Chatham Lane	52	Cold Milling HMA Surface 4"	184.00	184.00	1,485.00	Group 4
Grimsby and Haverford Dr	52	Cold Milling HMA Surface 2"	0.00	399.00	3,223.00	Group 4
Haveford Dr	52	HMA Pulverize	60.00	48.00	388.00	Group 4
Haveford Rd	53	HMA Pulverize	421.00	337.00	2,725.00	Group 4
Haveford Rd	54	HMA Pulverize	377.00	302.00	2,438.00	Group 4
Bloomington Ct	55	Cold Milling HMA Surface 2"	0.00	244.00	1,972.00	Group 4
Bloomington Dr	55	HMA Pulverize	99.00	79.00	639.00	Group 4
N. Cromwell St	56	Cold Milling HMA Surface 2"	0.00	256.00	2,068.00	Group 4
Tudor Lane	56	HMA Pulverize	297.00	238.00	1,922.00	Group 4
Tudor Lane	57	HMA Pulverize	59.00	47.00	383.00	Group 4
N. and S. Cromwell St	57	Cold Milling HMA Surface 2"	0.00	675.00	5,458.00	Group 4
Total			4,009.00	5,460.00	44,124.00	

Village of Fanklin road projects Phase 2

Street	Sheet Number	Removal Type	Leveling Tons	Wearing Tons	Removal Qty (syds)	Groups
Riverwood Dr	58	HMA Pulverize	494.00	395.00	3,194.00	Group 5
Sunset Dr	59	Cold Milling HMA Surface 4"	137.00	137.00	1,109.00	Group 5
Sunset Dr	59	HMA Pulverize	180.00	144.00	1,164.00	Group 5
Franklin Park Dr	60	HMA Pulverize	753.00	603.00	4,870.00	Group 5
Franklin Park Dr	61	HMA Pulverize	719.00	575.00	4,646.00	Group 5
Franklin Park Dr	62	Cold Milling HMA Surface 4"	161.00	161.00	1,303.00	Group 5
Franklin Park Dr	62	HMA Pulverize	261.00	209.00	1,690.00	Group 5
Hawthorne Dr	63	HMA Pulverize	425.00	340.00	2,748.00	Group 5
Woodlore Rd	63	Cold Milling HMA Surface 4"	344.00	344.00	2,779.00	Group 5
Woodlore Rd	64	Cold Milling HMA Surface 4"	124.00	124.00	998.00	Group 5
Hersheyvale Dr	64	HMA Pulverize	351.00	281.00	2,267.00	Group 5
shelly Lynn ct and Hersheyvale Dr	64	Cold Milling HMA Surface 2"	0.00	252.00	2,036.00	Group 5
Meadow Dr and Oakleaf Lane	65	Cold Milling HMA Surface 2"	0.00	505.00	4,080.00	Group 5
Nottingham Dr	66	Cold Milling HMA Surface 2"	0.00	225.00	1,815.00	Group 5
Nottingham Dr	66	Cold Milling HMA Surface 4"	340.00	340.00	2,749.00	Group 5
Nottingham Dr and Briarcliff Rd	67	Cold Milling HMA Surface 4"	430.00	430.00	3,475.00	Group 5
Briarcliff Rd	68	HMA Pulverize	221.00	176.00	1,426.00	Group 5
Briarcliff Rd	68	Cold Milling HMA Surface 4"	114.00	114.00	921.00	Group 5
Briarcliff Rd	68	Cold Milling HMA Surface 2"	0.00	31.00	251.00	Group 5
Canterbury Rd	69	HMA Pulverize	229.00	183.00	1,478.00	Group 5
Canterbury Rd	69	Cold Milling HMA Surface 4"	421.00	421.00	3,402.00	Group 5
Canterbury Rd and Lucerne Dr	70	Cold Milling HMA Surface 4"	280.00	280.00	2,259.00	Group 5
Mountain Veiw Rd	71	HMA Pulverize	126.00	101.00	816.00	Group 5
Mountain Veiw Rd and Lucerne DR	71	Cold Milling HMA Surface 4"	231.00	231.00	1,865.00	Group 5
Mountain Veiw and Devon Lane	72	Cold Milling HMA Surface 4"	405.00	405.00	3,273.00	Group 5
Total			6,746.00	7,007.00	56,614.00	

Village of Fanklin road projects Phase 2

Street	Sheet Number	Removal Type	Leveling Tons	Wearing Tons	Removal Qty (syds)	Groups
Kirk Lane	76	HMA Pulverize	98.00	78.00	632.00	Group 6
Kirk Lane	76	Cold Milling HMA Surface 2"	0.00	266.00	1,829.00	Group 6
Oakleaf Lane	77	Cold Milling HMA Surface 2"	0.00	548.00	4,424.00	Group 6
Oakleaf Lane	78	HMA Pulverize	185.00	148.00	1,199.00	Group 6
Balsam Rd	78	Cold Milling HMA Surface 2"	0.00	212.00	1,711.00	Group 6
Cheviot Hills Dr	79	HMA Pulverize	206.00	165.00	1,332.00	Group 6
Cheviot Hills Dr	79	Cold Milling HMA Surface 2"	0.00	125.00	1,007.00	Group 6
Cheviot Hills Dr	79	Cold Milling HMA Surface 4"	236.00	236.00	1,909.00	Group 6
Ponds veiw and Cheviot Hills DR	80	Cold Milling HMA Surface 2"	0.00	494.00	3,993.00	Group 6
Ponds veiw	81	Cold Milling HMA Surface 2"	0.00	260.00	2,099.00	Group 6
Cheviot Hills Dr	81	HMA Pulverize	135.00	108.00	871.00	Group 6
Cheviot Hills Dr	82	HMA Pulverize	249.00	199.00	1,611.00	Group 6
Roberts Dr	82	Cold Milling HMA Surface 2"	0.00	256.00	2,072.00	Group 6
Tweed Dr	83	HMA Pulverize	114.00	91.00	734.00	Group 6
Tweed Dr	83	Cold Milling HMA Surface 2"	0.00	272.00	2,195.00	Group 6
Franklin woods Ct	84	HMA Pulverize	239.00	192.00	1,448.00	Group 6
Harlincin Ct	84	Cold Milling HMA Surface 2"	0.00	168.00	1,356.00	Group 6
Hickory Ln	85	Cold Milling HMA Surface 2"	0.00	581.00	4,693.00	Group 6
Hickory Ln	86	HMA Pulverize	192.00	153.00	1,240.00	Group 6
Bruce Ln	86	Cold Milling HMA Surface 2"	0.00	352.00	2,847.00	Group 6
Forest Dr	87	Cold Milling HMA Surface 4"	666.00	666.00	5,383.00	Group 6
Forest Dr	88	Cold Milling HMA Surface 4"	229.00	229.00	1,853.00	Group 6
Helmandale Dr	88	HMA Pulverize	414.00	331.00	2,674.00	Group 6
Helmandale Dr	89	HMA Pulverize	665.00	532.00	4,299.00	Group 6
Helmandale Dr La Brea Ct and Rushmore Ct intersection	90	HMA Pulverize	353.00	282.00	2,279.00	Group 6
Birchway Dr	90	Cold Milling HMA Surface 2"	0.00	210.00	1,699.00	Group 6
Birchway Dr	91	HMA Pulverize	181.00	145.00	1,173.00	Group 6
Birchway Dr	91	Cold Milling HMA Surface 2"	0.00	263.00	2,122.00	Group 6
Rushmore Circle	92	HMA Pulverize	501.00	401.00	3,241.00	Group 6
Rushmore Circle	92	Cold Milling HMA Surface 4"	108.00	108.00	869.00	Group 6

Street	Sheet Number	Removal Type	Leveling Tons	Wearing Tons	Removal Qty (syds)	Groups
Total			4,771.00	8,071.00	64,794.00	